



Huntsville, Alabama

305 Fountain Circle
Huntsville, AL 35801

Cover Memo

Meeting Type: City Council Regular Meeting **Meeting Date:** 9/26/2024

File ID: TMP-4644

Department: General Services

Subject:

Type of Action: Approval/Action

Resolution authorizing the Mayor to execute Change Order No. 2 and Final between the City of Huntsville and Chorba Contracting Corporation for the Hays Farm Sports Park.

Resolution No.

Finance Information:

Account Number: 3012-14-00000-521010-000000000-

City Cost Amount: \$189,195.00

Total Cost: \$2,832,340.00

Special Circumstances:

Grant Funded: NONE

Grant Title - CFDA or granting Agency: N/A

Resolution #: N/A

Location: (list below)

Address:

District: District 1 ☐ District 2 ☐ District 3 ☒ District 4 ☐ District 5 ☐

Additional Comments:

Change Order No. 2 and Final to include additional topsoil; mis sized wiring for Musco lighting; water closet doors; water closet lights; extend water meter; extend concrete flumes; unforeseen conditions (+ 90 days); additional labor to work the owner provided.

RESOLUTION NO. 24

BE IT RESOLVED by the City Council of the City of Huntsville, Alabama, and the Mayor that the contract with Chorba Contracting Corporation for Construction Services for the Hays Farm Sports Park, Huntsville, Alabama, approved and executed by the City of Huntsville, Alabama on the 26th day of January 2023, be and the same is hereby amended as is reflected on Change Order No. 2 and Final attached hereto.

BE IT FURTHER RESOLVED that the total contract amount be hereby is amended from Two Million Five Hundred Eighty-Two Thousand One Hundred Ninety-Five Dollars and 00/100s (\$2,582,195.00) to Two Million Eight Hundred Thirty Two Thousand Three Hundred Forty Dollars and 00/100s (\$2,832,340.00) on behalf of the City of Huntsville, a municipal corporation in the State of Alabama to, including this Change Order No. 2 and Final in the amount of Two Hundred Fifty Thousand One Hundred Forty Five Dollars and 00/100s (\$250,145.00), said Change Order No. 2 and Final is substantially in word and figures as attached hereto and identified as “Change Order No. 2 and Final to the contract between City of Huntsville and Chorba Contracting Corporation, for the Hays Farm Sports Park,” consisting of twelve (12) pages together with the signature of the City Council President and an executed copy of said document being permanently kept on file in the Office of the City Clerk of the City of Huntsville, Alabama.

ADOPTED this the 26th day of September, 2024.

President of the City Council of
the City of Huntsville, Alabama

APPROVED this the 26th day of September, 2024.

Mayor of the City of Huntsville,
Alabama

"EXHIBIT B"

CITY OF HUNTSVILLE, ALABAMA

CONTRACT CHANGE ORDER

CHANGE ORDER NO. 2 and Final

DATE: 9/9/24 PROJECT: Hays Farm Sports Park
TO: Chorba Contracting Corporation

(Contractor)

TERMS: You are hereby authorized, subject to the provisions of your contract for this project, to make the following changes thereto in accordance with the attached Change Order Request and supporting documents and to

FURNISH the necessary labor, materials and equipment to CMR's 9R1, 13, 14, 15, 16, 17, 20R1, 21R1
(Description of work to be done or changes to be made)

TOTAL ADDITION OR DEDUCTION TO CONTRACT PRICE (NOTE: Numbers in parentheses are deductions).

For this Change \$ <u>250,145.00</u>	\$
ORIGINAL CONTRACT PRICE	\$ 2,393,000.00
Net total previous Change Orders	\$ 189,195.00
Previous revised Contract Price	\$ 2,582,195.00
This Change Order No. <u>2</u> ADD (DEDUCT)	\$ <u>250,145.00</u>
Revised Contract Price this date	\$ 2,832,340.00

Extension of time resulting from this Change Order 135 (Indicate no. of calendar days).

The amount of this Change Order will be the responsibility of City of Huntsville.

This contract modification constitutes full and mutual accord and satisfaction for all time and all cost related to this change. By acceptance of this Contract Modification, the Contractor hereby agrees that the modification represents an equitable adjustment to the Contract, and further, agrees to waive all right to file any father claims or changes arising out of or as a result of this change, or the accumulation of executed Contract Modifications on this Contract.

The Contractor and Owner(s) hereby agree to the terms of this Change Order as contained herein.

CONSENT OF SURETY

Fidelity & Deposit Company of Maryland

(Company)

By [Signature]
(Authorized Representative) Charles E. Carper, IV, Attorney-In-Fact

RECOMMENDED

By [Signature]
(Design Engineer or Architect)

By [Signature]
(COH Facilities Project Manager)

By [Signature]
(Director of General Services)

CONTRACTING PARTIES

CHORBA CONTRACTING

(Contractor)

By [Signature]
(Authorized Representative)

CITY OF HUNTSVILLE, ALABAMA

By _____
(Its Mayor)

By _____
(President of City Council)

Date September 26, 2024

00270-40

REVISED 10-25-2023 LEGAL APPVD

**ZURICH AMERICAN INSURANCE COMPANY
COLONIAL AMERICAN CASUALTY AND SURETY COMPANY
FIDELITY AND DEPOSIT COMPANY OF MARYLAND
POWER OF ATTORNEY**

KNOW ALL MEN BY THESE PRESENTS: That the ZURICH AMERICAN INSURANCE COMPANY, a corporation of the State of New York, the COLONIAL AMERICAN CASUALTY AND SURETY COMPANY, a corporation of the State of Illinois, and the FIDELITY AND DEPOSIT COMPANY OF MARYLAND a corporation of the State of Illinois (herein collectively called the "Companies"), by Robert D. Murray, Vice President, in pursuance of authority granted by Article V, Section 8, of the By-Laws of said Companies, which are set forth on the reverse side hereof and are hereby certified to be in full force and effect on the date hereof, do hereby nominate, constitute, and appoint **Charles E. Carper, IV, Hannah Hughes, George W. Thompson, III, James A. Gunn, Kimberly A. Spence, Robbie D. Duncan and Sabrina Donaldson, all of Birmingham, Alabama**, its true and lawful agent and Attorney-in-Fact, to make, execute, seal and deliver, for, and on its behalf as surety, and as its act and deed: **any and all bonds and undertakings**, and the execution of such bonds or undertakings in pursuance of these presents, shall be as binding upon said Companies, as fully and amply, to all intents and purposes, as if they had been duly executed and acknowledged by the regularly elected officers of the ZURICH AMERICAN INSURANCE COMPANY at its office in New York, New York., the regularly elected officers of the COLONIAL AMERICAN CASUALTY AND SURETY COMPANY at its office in Owings Mills, Maryland., and the regularly elected officers of the FIDELITY AND DEPOSIT COMPANY OF MARYLAND at its office in Owings Mills, Maryland., in their own proper persons.

The said Vice President does hereby certify that the extract set forth on the reverse side hereof is a true copy of Article V, Section 8, of the By-Laws of said Companies, and is now in force.

IN WITNESS WHEREOF, the said Vice-President has hereunto subscribed his/her names and affixed the Corporate Seals of the said ZURICH AMERICAN INSURANCE COMPANY, COLONIAL AMERICAN CASUALTY AND SURETY COMPANY, and FIDELITY AND DEPOSIT COMPANY OF MARYLAND, this 6th day of October, A.D. 2023.



ATTEST:
**ZURICH AMERICAN INSURANCE COMPANY
COLONIAL AMERICAN CASUALTY AND SURETY COMPANY
FIDELITY AND DEPOSIT COMPANY OF MARYLAND**

A handwritten signature in black ink, appearing to read 'Robert D. Murray', is written over a horizontal line.

By: *Robert D. Murray*
Vice President

A handwritten signature in black ink, appearing to read 'Dawn E. Brown', is written over a horizontal line.

By: *Dawn E. Brown*
Secretary

**State of Maryland
County of Baltimore**

On this 6th day of October A.D. 2023, before the subscriber, a Notary Public of the State of Maryland, duly commissioned and qualified, **Robert D. Murray, Vice President and Dawn E. Brown, Secretary** of the Companies, to me personally known to be the individuals and officers described in and who executed the preceding instrument, and acknowledged the execution of same, and being by me duly sworn, depose and saith, that he/she is the said officer of the Company aforesaid, and that the seals affixed to the preceding instrument are the Corporate Seals of said Companies, and that the said Corporate Seals and the signature as such officer were duly affixed and subscribed to the said instrument by the authority and direction of the said Corporations.

IN TESTIMONY WHEREOF, I have hereunto set my hand and affixed my Official Seal the day and year first above written.

Genevieve M. Maison

**GENEVIEVE M. MAISON
NOTARY PUBLIC
BALTIMORE COUNTY, MD
My Commission Expires JANUARY 27, 2025**



Authenticity of this bond can be confirmed at bondvalidator.zurichna.com or 410-559-8790

EXTRACT FROM BY-LAWS OF THE COMPANIES

"Article V, Section 8, Attorneys-in-Fact. The Chief Executive Officer, the President, or any Executive Vice President or Vice President may, by written instrument under the attested corporate seal, appoint attorneys-in-fact with authority to execute bonds, policies, recognizances, stipulations, undertakings, or other like instruments on behalf of the Company, and may authorize any officer or any such attorney-in-fact to affix the corporate seal thereto; and may with or without cause modify or revoke any such appointment or authority at any time."

CERTIFICATE

I, the undersigned, Vice President of the ZURICH AMERICAN INSURANCE COMPANY, the COLONIAL AMERICAN CASUALTY AND SURETY COMPANY, and the FIDELITY AND DEPOSIT COMPANY OF MARYLAND, do hereby certify that the foregoing Power of Attorney is still in full force and effect on the date of this certificate; and I do further certify that Article V, Section 8, of the By-Laws of the Companies is still in force.

This Power of Attorney and Certificate may be signed by facsimile under and by authority of the following resolution of the Board of Directors of the ZURICH AMERICAN INSURANCE COMPANY at a meeting duly called and held on the 15th day of December 1998.

RESOLVED: "That the signature of the President or a Vice President and the attesting signature of a Secretary or an Assistant Secretary and the Seal of the Company may be affixed by facsimile on any Power of Attorney...Any such Power or any certificate thereof bearing such facsimile signature and seal shall be valid and binding on the Company."

This Power of Attorney and Certificate may be signed by facsimile under and by authority of the following resolution of the Board of Directors of the COLONIAL AMERICAN CASUALTY AND SURETY COMPANY at a meeting duly called and held on the 5th day of May, 1994, and the following resolution of the Board of Directors of the FIDELITY AND DEPOSIT COMPANY OF MARYLAND at a meeting duly called and held on the 10th day of May, 1990.

RESOLVED: "That the facsimile or mechanically reproduced seal of the company and facsimile or mechanically reproduced signature of any Vice-President, Secretary, or Assistant Secretary of the Company, whether made heretofore or hereafter, wherever appearing upon a certified copy of any power of attorney issued by the Company, shall be valid and binding upon the Company with the same force and effect as though manually affixed.

IN TESTIMONY WHEREOF, I have hereunto subscribed my name and affixed the corporate seals of the said Companies,
this 9th day of September, 2024.





By: Mary Jean Pethick
Vice President

TO REPORT A CLAIM WITH REGARD TO A SURETY BOND, PLEASE SUBMIT A COMPLETE DESCRIPTION OF THE CLAIM INCLUDING THE PRINCIPAL ON THE BOND, THE BOND NUMBER, AND YOUR CONTACT INFORMATION TO:

Zurich Surety Claims
1299 Zurich Way
Schaumburg, IL 60196-1056
reportsfclaims@zurichna.com
800-626-4577

Authenticity of this bond can be confirmed at bondvalidator.zurichna.com or 410-559-8790



Change Order No. 2 and Final Summary

9/13/2024

Project 2020-12 Hays Farm Sports Park

Date	Comments	Qty	Unit	x	Unit Cost	Amount
09/27/23	CMR 9R1 ADD 6" OVER TOPSOIL FIELDS NTE WITH UNITE RATE \$12.00	1	LS	x	\$ 66,000.00	\$ 66,000.00
06/26/24	CMR #13 MISS SIZED WIRING FOR MUSCO LIGHTING	1	LS	x	\$ 46,758.00	\$ 46,758.00
06/26/24	CMR #14 WATER CLOSET DOORS	1	LS	x	\$ 1,815.00	\$ 1,815.00
06/26/24	CMR #15 WATER CLOSET LIGHTS	1	LS	x	\$ 393.00	\$ 393.00
06/26/24	CMR #16 EXTEND WATER METER	1	LS	x	\$ 550.00	\$ 550.00
06/26/24	CMR #17 EXTEND CONCRETE FLUMES	1	LS	x	\$ 8,765.00	\$ 8,765.00
07/18/24	CMR #20-R1 UNFORESEEN CONDITIONS + 90 DAYS	1	LS	x	\$ 59,747.00	\$ 59,747.00
09/04/24	CMR #21 ADDITIONAL LABOR TO WORK THE OWNER PROVIDED TOP SOIL+ 45 DAYS	1	LS	x	\$ 66,117.00	\$ 66,117.00
Total	2020-12 Hays Farm Sports Park					\$ 250,145.00

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 8/8/2023 CMR NUMBER: # 9 R-1
PROJECT: HAYS FARM SPORTS PARK
OWNER: CITY OF HUNTSVILLE
ARCHITECT: JEFFREY ALPHA
CONTRACTOR: CHORBA CONTRACTING

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):

ADDITIONAL 6" TOPSOIL OVER FIELDS/SAFEZONE
PER ADJUSTED UNIT PRICE RATE TO USE LIT
PROVIDED TOPSOIL. ACTUAL TO BE ADJUSTED(+/-)

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$ 166,000.00 (NTE)
2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0
THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT

3. SUBMITTED BY:

- A. CONTRACTOR
B. ARCHITECT

[Signature]

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: Owner

5. OWNER'S CLASSIFICATION:

CONTRACT MODIFICATION DUE TO:

- ☒ VALUE ENGINEERING OR COST REDUCTION
☐ CHANGES IN PROJECT SCOPE OF WORK
☐ OWNER REQUESTED UPGRADE
☐ UNFORESEEN CONDITIONS
☐ TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

- ☒ MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
☐ CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEN CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
☐ EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
☐ CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
☐ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
☐ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

- A. CoH ESTIMATOR
B. CoH PROJECT MANAGER
C. DEPARTMENT HEAD (CUSTOMER)
D. CoH FACILITIES PROJ MANAGER
E. DEPARTMENT HEAD (GS)

[Signature: Natasha Wright]
[Signature: Phil E. Wilk]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS

00270-39

REVISED 11-3-2015 LEGAL APPVD

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 9/27/2023 CMR NUMBER: 13
PROJECT: HAMS FARM SPORTS PACK
OWNER: CITY OF HUNTSVILLE
ARCHITECT: JEFFREY ALANA
CONTRACTOR: CHORDA CONTRACTING

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):

COST TO CORRECT MIS-SIZED WIRING
FOR MUSCO LIGHTS. THIS COST ASSUMES
APPROVAL OF ALUMINUM WIRE TO SAVE COST.

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$46,758.00
2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): -0-
THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT Not Applicable

3. SUBMITTED BY:

- A. CONTRACTOR
B. ARCHITECT

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: Engineer

5. OWNER'S CLASSIFICATION:

CONTRACT MODIFICATION DUE TO:

- ☐ VALUE ENGINEERING OR COST REDUCTION
☐ CHANGES IN PROJECT SCOPE OF WORK
☐ OWNER REQUESTED UPGRADE
☒ UNFORESEEN CONDITIONS
☐ TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

- ☒ MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
☐ CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
☐ EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
☐ CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
☐ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
☐ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

- A. CoH ESTIMATOR
B. CoH PROJECT MANAGER
C. DEPARTMENT HEAD (CUSTOMER)
D. CoH FACILITIES PROJ MANAGER
E. DEPARTMENT HEAD (GS)

[Signature]
[Signature]
[Signature]
[Signature]
[Signature]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

00270-39

REVISED 11-3-2015 LEGAL APPVD

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 10/2/2023 CMR NUMBER: 14
PROJECT: HAMS FARM SPORTS PARK
OWNER: CITY OF HUNTSVILLE
ARCHITECT: JEFFREY ALANA
CONTRACTOR: CHORISHA CONTRACTING CORP.
DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):
COST TO PROVIDE 2'-6" x 5' DOORS

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$1,815.00
2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): -0-
THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT

3. SUBMITTED BY:

- A. CONTRACTOR
B. ARCHITECT

[Signature]

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: ARCHITECT

5. OWNER'S CLASSIFICATION:

CONTRACT MODIFICATION DUE TO:

- ☐ VALUE ENGINEERING OR COST REDUCTION
☐ CHANGES IN PROJECT SCOPE OF WORK
☐ OWNER REQUESTED UPGRADE
☐ UNFORESEEN CONDITIONS
☒ TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

- ☒ MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
☐ CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
☐ EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
☐ CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
☐ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
☐ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

- A. CoH ESTIMATOR
B. CoH PROJECT MANAGER
C. DEPARTMENT HEAD (CUSTOMER)
D. CoH FACILITIES PROJ MANAGER
E. DEPARTMENT HEAD (GS)

[Signature]
[Signature]
[Signature]
[Signature]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

00270-39

REVISED 11-3-2015 LEGAL APPVD

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 10/18/2013 CMR NUMBER: 15
PROJECT: HANS CAEM SPORTS PARK
OWNER: CITY OF HUNTSVILLE
ARCHITECT: JEFFREY ALPHIN
CONTRACTOR: CHORBA CONTRACTING
DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):
COST FOR ADDITIONAL FIXTURE (LIGHT)
REQUIRED AT REST ROOM BUILDING

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$ 393.00
2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0
THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT
3. SUBMITTED BY:
A. CONTRACTOR [Signature]
B. ARCHITECT [Signature]

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: ARCHITECT
5. OWNER'S CLASSIFICATION:
CONTRACT MODIFICATION DUE TO:
☐ VALUE ENGINEERING OR COST REDUCTION
☐ CHANGES IN PROJECT SCOPE OF WORK
☐ OWNER REQUESTED UPGRADE
☐ UNFORESEEN CONDITIONS
☒ TECHNICAL COORDINATION
6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:
☐ MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
☐ CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEENABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
☐ EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
☐ CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
☒ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
☐ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.
7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:
A. CoH ESTIMATOR [Signature]
B. CoH PROJECT MANAGER [Signature]
C. DEPARTMENT HEAD (CUSTOMER) [Signature]
D. CoH FACILITIES PROJ MANAGER [Signature]
E. DEPARTMENT HEAD (GS) [Signature]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 10/18/2023 CMR NUMBER: 16
PROJECT: HAYS Farm Sports Park
OWNER: CITY OF HUNTSVILLE
ARCHITECT: JEFFREY ALPHA
CONTRACTOR: CHORBA CONTRACTING

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):

DISCONNECT / RECONNECT WATER METER
THAT WILL BE RAISED BY CITY TO
PROPER GRADE

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$550.00
2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): - 0 -

THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT

3. SUBMITTED BY:

- A. CONTRACTOR
B. ARCHITECT

emil
[Signature]

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: CONTRACTOR

5. OWNER'S CLASSIFICATION:

CONTRACT MODIFICATION DUE TO:

- ☐ VALUE ENGINEERING OR COST REDUCTION
☐ CHANGES IN PROJECT SCOPE OF WORK
☐ OWNER REQUESTED UPGRADE
☐ UNFORESEEN CONDITIONS
☒ TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

- ☐ MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
☐ CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
☐ EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
☐ CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
☐ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
☒ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

- A. CoH ESTIMATOR
B. CoH PROJECT MANAGER
C. DEPARTMENT HEAD (CUSTOMER)
D. CoH FACILITIES PROJ MANAGER
E. DEPARTMENT HEAD (GS)

[Signature]
[Signature]
[Signature]
[Signature]
[Signature]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 10/18/2023 CMR NUMBER: 17
PROJECT: HAYS Farm Sports Park
OWNER: CITY OF HUNTSVILLE
ARCHITECT: JEFFREY ALPH
CONTRACTOR: CHOEBA CONTRACTING

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):

ADDITIONAL COST TO EXTEND CONCRETE
FLUMES.

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$8765.00

2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): - 0 -

THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT

3. SUBMITTED BY:

A. CONTRACTOR

B. ARCHITECT

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: CONTRACTOR

5. OWNER'S CLASSIFICATION:

CONTRACT MODIFICATION DUE TO:

☐ VALUE ENGINEERING OR COST REDUCTION

☐ CHANGES IN PROJECT SCOPE OF WORK

☐ OWNER REQUESTED UPGRADE

☐ UNFORESEEN CONDITIONS

☒ TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

☐ MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.

☐ CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.

☐ EMERGENCIES ARISING DURING THE COURSE OF THE WORK.

☐ CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.

☐ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.

☒ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

A. CoH ESTIMATOR

B. CoH PROJECT MANAGER

C. DEPARTMENT HEAD (CUSTOMER)

D. CoH FACILITIES PROJ MANAGER

E. DEPARTMENT HEAD (GS)

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 4/29/2024 C&R NUMBER: 20 R1
PROJECT: Hays Farm Sports Park
OWNER: City of Huntsville
ARCHITECT: Jeffery Alpha
CONTRACTOR: Chorba Contracting Corporation
DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):
General Conditions due to unforeseen consitions

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$59,747.00
2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 90 days
THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT
3. SUBMITTED BY:
A. CONTRACTOR [Signature]
B. ARCHITECT

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: CONTRACTOR
5. OWNER'S CLASSIFICATION:
CONTRACT MODIFICATION DUE TO:
☐ VALUE ENGINEERING OR COST REDUCTION
☐ CHANGES IN PROJECT SCOPE OF WORK
☐ OWNER REQUESTED UPGRADE
☐ UNFORESEEN CONDITIONS
☒ TECHNICAL COORDINATION
6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:
☒ MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
☐ CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEERABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
☐ EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
☐ CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
☐ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
☐ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.
7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:
A. CoH ESTIMATOR
B. CoH PROJECT MANAGER
C. DEPARTMENT HEAD (CUSTOMER)
D. CoH FACILITIES PROJ MANAGER
E. DEPARTMENT HEAD (GS) [Signature]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 8-20-2024 CMR NUMBER: 21-R1
PROJECT: HAYS FARM SPORT PARK
OWNER: CITY OF HUNTSVILLE
ARCHITECT: JEFFREY ALPHE
CONTRACTOR: CHORBA CONTRACTING
DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):
PREP WORK TO BRING CITY PROVIDED
TOPSOIL TO ACCEPTABLE CONDITION

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$ 46,717.00
2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 45
THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT
3. SUBMITTED BY:
A. CONTRACTOR [Signature]
B. ARCHITECT [Signature]

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: Contractor - Chorba
5. OWNER'S CLASSIFICATION:
CONTRACT MODIFICATION DUE TO:
☒ VALUE ENGINEERING OR COST REDUCTION
☒ CHANGES IN PROJECT SCOPE OF WORK
☐ OWNER REQUESTED UPGRADE
☐ UNFORESEEN CONDITIONS
☐ TECHNICAL COORDINATION
6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:
☐ MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
☐ CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
☐ EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
☐ CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
☒ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
☐ CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.
7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:
A. CoH ESTIMATOR
B. CoH PROJECT MANAGER
C. DEPARTMENT HEAD (CUSTOMER)
D. CoH FACILITIES PROJ MANAGER
E. DEPARTMENT HEAD (GS)

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.