



Huntsville, Alabama

305 Fountain Circle
Huntsville, AL 35801

Cover Memo

Meeting Type: City Council Regular Meeting **Meeting Date:** 2/27/2025

File ID: TMP-5223

Department: General Services

Subject:

Type of Action: Approval/Action

Resolution authorizing the Mayor to execute Change Order No. 1 between the City of Huntsville and Pearce Construction Company, Inc. for Construction Services for the Huntsville Crime Scene Investigation Building and Warehouse.

Resolution No.

Finance Information:

Account Number: 4017-14-00000-522019-00000000-

City Cost Amount: \$59,248.92

Total Cost: \$9,730,410.92

Special Circumstances:

Grant Funded: NONE

Grant Title - CFDA or granting Agency: N/A

Resolution #: N/A

Location: (list below)

Address: 815 Wheeler Avenue

District: District 1 District 2 District 3 District 4 District 5

Additional Comments:

Change Order No. 1 to include the following changes; Provide power to water heater at warehouse; Install segmental retaining wall at existing grade differential at the NE property; Delete electrical work outlined in RFI #25; Change Coping color at both buildings; Mill and repave the balance Fiber Street.

RESOLUTION NO. 25-_____

BE IT RESOLVED by the City Council of the City of Huntsville, Alabama, and the Mayor that the contract with Pearce Construction Company, Inc. for Construction Services for the Huntsville Crime Scene Investigation Building and Warehouse, located at 815 Wheeler Avenue, Huntsville, Alabama, approved and executed by the City of Huntsville, Huntsville, Alabama on the 25th day of April 2024, be and the same is hereby amended as is reflected on Change Order Number 1 attached hereto.

BE IT FURTHER RESOLVED that the total contract amount be hereby is amended from Nine Million Six Hundred Seventy-One Thousand One Hundred Sixty-Two Dollars and 00/100s (\$9,671,162.00), to Nine Million Seven Hundred Thirty Thousand Four Hundred Ten Dollars and 92/100s (\$9,730,410.92) on behalf of the City of Huntsville, a municipal corporation in the State of Alabama to including this Change Order Number 1 in the amount of Fifty-Nine Thousand Two Hundred Forty-Eight Dollars and 92/100s (\$59,248.92), said Change Order is substantially in word and figures as attached hereto and identified as “Change Order Number 1 to the contract between City of Huntsville and Pearce Construction Company, Inc. for the construction services at the Huntsville Crime Scene Investigation Building and Warehouse consisting of ten pages (10) together with the signature of the City Council President and an executed copy of said document being permanently kept on file in the office of the City Clerk Treasurer of the City of Huntsville, Alabama.

ADOPTED this the 27th day of February, 2025.

President of the City Council of
the City of Huntsville, Alabama

APPROVED this the 27th day of February, 2025.

Mayor of the City of Huntsville, Alabama

"EXHIBIT B"

CITY OF HUNTSVILLE, ALABAMA

CONTRACT CHANGE ORDER

CHANGE ORDER NO. 01

DATE: 2/13/2025
TO: Pearce Construction Company, Inc.

PROJECT: Crime Scene Investigation Building and Warehouse

(Contractor)

TERMS: You are hereby authorized, subject to the provisions of your contract for this project, to make the following changes thereto in accordance with the attached Change Order Request and supporting documents and to

FURNISH the necessary labor, materials and equipment to CMR's #1, #2, #3, #4, #6, #7, #8
(Description of work to be done or changes to be made)

TOTAL ADDITION OR DEDUCTION TO CONTRACT PRICE (NOTE: Numbers in parentheses are deductions).

For this Change	\$59,248.92	\$
ORIGINAL CONTRACT PRICE		\$ 9,671,162.00
Net total previous Change Orders		\$ 0
Previous revised Contract Price		\$ 9,671,162.00
This Change Order No. <u>01</u> ADD DEDUCT)		\$ 59,248.92
Revised Contract Price this date		\$ 9,730,410.92

Extension of time resulting from this Change Order 0 (Indicate no. of calendar days).

The amount of this Change Order will be the responsibility of Contractor.

This contract modification constitutes full and mutual accord and satisfaction for all time and all cost related to this change. By acceptance of this Contract Modification, the Contractor hereby agrees that the modification represents an equitable adjustment to the Contract, and further, agrees to waive all right to file any father claims or changes arising out of or as a result of this change, or the accumulation of executed Contract Modifications on this Contract.

The Contractor and Owner(s) hereby agree to the terms of this Change Order as contained herein.

CONSENT OF SURETY

CONTRACTING PARTIES

Fidelity & Deposit Company of Maryland
(Company)

Pearce Construction Company, Inc.
(Contractor)

By Claudia C. McCoy (MMA) **McCoy, Claudia (MMA)**
(Authorized Representative)

By [Signature]
(Authorized Representative)

RECOMMENDED

CITY OF HUNTSVILLE, ALABAMA

By [Signature]
(Design Engineer or Architect)

By _____
(Its Mayor)

By [Signature]
(COH Facilities Project Manager)

By _____
(President of City Council)

By [Signature]
(Director of General Services)

Date _____

**ZURICH AMERICAN INSURANCE COMPANY
COLONIAL AMERICAN CASUALTY AND SURETY COMPANY
FIDELITY AND DEPOSIT COMPANY OF MARYLAND
POWER OF ATTORNEY**

KNOW ALL MEN BY THESE PRESENTS: That the ZURICH AMERICAN INSURANCE COMPANY, a corporation of the State of New York, the COLONIAL AMERICAN CASUALTY AND SURETY COMPANY, a corporation of the State of Illinois, and the FIDELITY AND DEPOSIT COMPANY OF MARYLAND a corporation of the State of Illinois (herein collectively called the "Companies"), by **Robert D. Murray, Vice President**, in pursuance of authority granted by Article V, Section 8, of the By-Laws of said Companies, which are set forth on the reverse side hereof and are hereby certified to be in full force and effect on the date hereof, do hereby nominate, constitute, and appoint **Claudia C. MCCOY, Frederick M. LANIER, Hamlin L.CALDWELL, Steven D. MCCURRY, Linda HARLOW, Lisa D. ROSSETTI, Patricia D. RODGERS, Beth HILL, of Huntsville, Alabama**, EACH, its true and lawful agent and Attorney-in-Fact, to make, execute, seal and deliver, for, and on its behalf as surety, and as its act and deed: any and all bonds and undertakings, and the execution of such bonds or undertakings in pursuance of these presents, shall be as binding upon said Companies, as fully and amply, to all intents and purposes, as if they had been duly executed and acknowledged by the regularly elected officers of the ZURICH AMERICAN INSURANCE COMPANY at its office in New York, New York., the regularly elected officers of the COLONIAL AMERICAN CASUALTY AND SURETY COMPANY at its office in Owings Mills, Maryland., and the regularly elected officers of the FIDELITY AND DEPOSIT COMPANY OF MARYLAND at its office in Owings Mills, Maryland., in their own proper persons.

The said Vice President does hereby certify that the extract set forth on the reverse side hereof is a true copy of Article V, Section 8, of the By-Laws of said Companies and is now in force.

IN WITNESS WHEREOF, the said Vice-President has hereunto subscribed his/her names and affixed the Corporate Seals of the said **ZURICH AMERICAN INSURANCE COMPANY, COLONIAL AMERICAN CASUALTY AND SURETY COMPANY, and FIDELITY AND DEPOSIT COMPANY OF MARYLAND**, this **09th day of November, A.D. 2020**.



**ATTEST:
ZURICH AMERICAN INSURANCE COMPANY
COLONIAL AMERICAN CASUALTY AND SURETY COMPANY
FIDELITY AND DEPOSIT COMPANY OF MARYLAND**

By: *Robert D. Murray*
Vice President

By: *Dawn E. Brown*
Secretary

**State of Maryland
County of Baltimore**

On this **09th day of November, A.D. 2020**, before the subscriber, a Notary Public of the State of Maryland, duly commissioned and qualified, **Robert D. Murray, Vice President and Dawn E. Brown, Secretary** of the Companies, to me personally known to be the individuals and officers described in and who executed the preceding instrument, and acknowledged the execution of same, and being by me duly sworn, depose that he/she is the said officer of the Company aforesaid, and that the seals affixed to the preceding instrument are the Corporate Seals of said Companies, and that the said Corporate Seals and the signature as such officer were duly affixed and subscribed to the said instrument by the authority and direction of the said Corporations.

IN TESTIMONY WHEREOF, I have hereunto set my hand and affixed my Official Seal the day and year first above written.

Constance A. Dunn, Notary Public
My Commission Expires: July 9, 2023



EXTRACT FROM BY-LAWS OF THE COMPANIES

"Article V, Section 8, Attorneys-in-Fact. The Chief Executive Officer, the President, or any Executive Vice President or Vice President may, by written instrument under the attested corporate seal, appoint attorneys-in-fact with authority to execute bonds, policies, recognizances, stipulations, undertakings, or other like instruments on behalf of the Company, and may authorize any officer or any such attorney-in-fact to affix the corporate seal thereto; and may with or without cause modify or revoke any such appointment or authority at any time."

CERTIFICATE

I, the undersigned, Vice President of the ZURICH AMERICAN INSURANCE COMPANY, the COLONIAL AMERICAN CASUALTY AND SURETY COMPANY, and the FIDELITY AND DEPOSIT COMPANY OF MARYLAND, do hereby certify that the foregoing Power of Attorney is still in full force and effect on the date of this certificate; and I do further certify that Article V, Section 8, of the By- Laws of the Companies is still in force.

This Power of Attorney and Certificate may be signed by facsimile under and by authority of the following resolution of the Board of Directors of the ZURICH AMERICAN INSURANCE COMPANY at a meeting duly called and held on the 15th day of December 1998.

RESOLVED: "That the signature of the President or a Vice President and the attesting signature of a Secretary or an Assistant Secretary and the Seal of the Company may be affixed by facsimile on any Power of Attorney...Any such Power or any certificate thereof bearing such facsimile signature and seal shall be valid and binding on the Company."

This Power of Attorney and Certificate may be signed by facsimile under and by authority of the following resolution of the Board of Directors of the COLONIAL AMERICAN CASUALTY AND SURETY COMPANY at a meeting duly called and held on the 5th day of May, 1994, and the following resolution of the Board of Directors of the FIDELITY AND DEPOSIT COMPANY OF MARYLAND at a meeting duly called and held on the 10th day of May, 1990.

RESOLVED: "That the facsimile or mechanically reproduced seal of the company and facsimile or mechanically reproduced signature of any Vice-President, Secretary, or Assistant Secretary of the Company, whether made heretofore or hereafter, wherever appearing upon a certified copy of any power of attorney issued by the Company, shall be valid and binding upon the Company with the same force and effect as though manually affixed.

IN TESTIMONY WHEREOF, I have hereunto subscribed my name and affixed the corporate seals of the said Companies, this 13th day of February, 2025.



By: Brian M. Hodges
Vice President

TO REPORT A CLAIM WITH REGARD TO A SURETY BOND, PLEASE SUBMIT A COMPLETE DESCRIPTION OF THE CLAIM INCLUDING THE PRINCIPAL ON THE BOND, THE BOND NUMBER, AND YOUR CONTACT INFORMATION TO:

Zurich Surety Claims
1299 Zurich Way
Schaumburg, IL 60196-1056
www.reportsfclaims@zurichna.com
800-626-4577

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 7/17/2024 CMR NUMBER: 1
 PROJECT: COH HPD CSI Building and Warehouse
 OWNER: CITY OF HUNTSVILLE
 ARCHITECT: Nola VanPurseum Architects, PC
 CONTRACTOR: PEARCE CONSTRUCTION COMPANY, INC.
 DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):
Changes per ASI #1

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$4,239.00
 2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0
 THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT
 3. SUBMITTED BY:
 A. CONTRACTOR [Signature]
 B. ARCHITECT [Signature]

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: Contractor
 5. OWNER'S CLASSIFICATION:
 CONTRACT MODIFICATION DUE TO:
 VALUE ENGINEERING OR COST REDUCTION
 CHANGES IN PROJECT SCOPE OF WORK
 OWNER REQUESTED UPGRADE
 UNFORESEEN CONDITIONS
 TECHNICAL COORDINATION
 6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:
 MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
 CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
 EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
 CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.
 7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:
 A. CoH ESTIMATOR
 B. CoH PROJECT MANAGER
 C. DEPARTMENT HEAD (CUSTOMER)
 D. CoH FACILITIES PROJ MANAGER
 E. DEPARTMENT HEAD (GS)
[Signature]
[Signature]
[Signature]
[Signature]
[Signature]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 7/17/2024 CMR NUMBER: 2
 PROJECT: COH HPD CSI Building and Warehouse
 OWNER: CITY OF HUNTSVILLE
 ARCHITECT: Nola VanPeurseem Architects, PC
 CONTRACTOR: PEARCE CONSTRUCTION COMPANY, INC.
 DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):
Provide power to water heater #3 at the warehouse as outlined in the 6/24 email from NVP


1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$2,679.00
 2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0
 THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT
 3. SUBMITTED BY:
 A. CONTRACTOR
 B. ARCHITECT



*****BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE*****

4. INITIATED BY: Contractor
 5. OWNER'S CLASSIFICATION:
 CONTRACT MODIFICATION DUE TO:
 VALUE ENGINEERING OR COST REDUCTION
 CHANGES IN PROJECT SCOPE OF WORK
 OWNER REQUESTED UPGRADE
 UNFORESEEN CONDITIONS
 TECHNICAL COORDINATION
 6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:
 MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
 CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
 EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
 CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:
 A. CoH ESTIMATOR
 B. CoH PROJECT MANAGER
 C. DEPARTMENT HEAD (CUSTOMER)
 D. CoH FACILITIES PROJ MANAGER
 E. DEPARTMENT HEAD (GS)



THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 9/3/2024 CMR NUMBER: 3

PROJECT: COH HPD CSI Building and Warehouse

OWNER: CITY OF HUNTSVILLE

ARCHITECT: Nola VanPurseum Architects, PC

CONTRACTOR: PEARCE CONSTRUCTION COMPANY, INC.

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):
ASI #2

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$24,285.46

2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0

THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT

3. SUBMITTED BY:

A. CONTRACTOR Bruce Mullin

B. ARCHITECT [Signature]

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: Contractor

5. OWNER'S CLASSIFICATION:

CONTRACT MODIFICATION DUE TO:

VALUE ENGINEERING OR COST REDUCTION

CHANGES IN PROJECT SCOPE OF WORK

OWNER REQUESTED UPGRADE

UNFORESEEN CONDITIONS

TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.

CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.

EMERGENCIES ARISING DURING THE COURSE OF THE WORK.

CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.

CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.

CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

A. CoH ESTIMATOR [Signature]

B. CoH PROJECT MANAGER [Signature]

C. DEPARTMENT HEAD (CUSTOMER) KEY LOWES

D. CoH FACILITIES PROJ MANAGER [Signature]

E. DEPARTMENT HEAD (GS) [Signature]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 10/22/2024 CMR NUMBER: 4
 PROJECT: COH HPD CSI Building and Warehouse
 OWNER: CITY OF HUNTSVILLE
 ARCHITECT: Nola VanPeurseem Architects, PC
 CONTRACTOR: PEARCE CONSTRUCTION COMPANY, INC.

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):
Install segmental retaining wall at existing grade differential at the NE property as shown on updated C2.0 and C4.0.

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$12,104.46
 2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0
 THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT

3. SUBMITTED BY:
 A. CONTRACTOR Bruce Mullin
 B. ARCHITECT [Signature]

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: Designer

5. OWNER'S CLASSIFICATION:
 CONTRACT MODIFICATION DUE TO:
 VALUE ENGINEERING OR COST REDUCTION
 CHANGES IN PROJECT SCOPE OF WORK
 OWNER REQUESTED UPGRADE
 UNFORESEEN CONDITIONS
 TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:
 MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
 CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
 EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
 CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:
 A. CoH ESTIMATOR [Signature]
 B. CoH PROJECT MANAGER [Signature]
 C. DEPARTMENT HEAD (CUSTOMER) [Signature]
 D. CoH FACILITIES PROJ MANAGER [Signature]
 E. DEPARTMENT HEAD (GS) [Signature]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 11/11/2024 CMR NUMBER: 6
 PROJECT: COH HPD CSI Building and Warehouse
 OWNER: CITY OF HUNTSVILLE
 ARCHITECT: Nola VanPeurseem Architects, PC
 CONTRACTOR: PEARCE CONSTRUCTION COMPANY, INC.
 DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):
Delete electrical work outlined in RFI #25

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): -\$12,436.00
 2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0
 THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT
 3. SUBMITTED BY:
 A. CONTRACTOR *[Signature]*
 B. ARCHITECT *[Signature]*

*****BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE*****

4. INITIATED BY: *Contractor*
 5. OWNER'S CLASSIFICATION:
 CONTRACT MODIFICATION DUE TO:
 VALUE ENGINEERING OR COST REDUCTION
 CHANGES IN PROJECT SCOPE OF WORK
 OWNER REQUESTED UPGRADE
 UNFORESEEN CONDITIONS
 TECHNICAL COORDINATION
 6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:
 MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING
 CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
 EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
 CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES
 7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:
 A. CoH ESTIMATOR *[Signature]*
 B. CoH PROJECT MANAGER *[Signature]*
 C. DEPARTMENT HEAD (CUSTOMER) *[Signature]*
 D. CoH FACILITIES PROJ MANAGER *[Signature]*
 E. DEPARTMENT HEAD (GS) *[Signature]*

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 12/23/2024 CMR NUMBER: 7

PROJECT: COH HPD CSI Building and Warehouse

OWNER: CITY OF HUNTSVILLE

ARCHITECT: Nola VanPeursem Architects, PC

CONTRACTOR: PEARCE CONSTRUCTION COMPANY, INC.

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR): Change coping color at both buildings to Pac-Clad "premium" color "weathered zinc" in lieu of standard color selection.

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$5,033.00

2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0

[X] THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT

3. SUBMITTED BY:

A. CONTRACTOR

Bruce Mullin
[Signature]

B. ARCHITECT

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: Contractor

5. OWNER'S CLASSIFICATION:

CONTRACT MODIFICATION DUE TO:

VALUE ENGINEERING OR COST REDUCTION

[X] CHANGES IN PROJECT SCOPE OF WORK

OWNER REQUESTED UPGRADE

UNFORESEEN CONDITIONS

[X] TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

[X] MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.

CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE

CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.

EMERGENCIES ARISING DURING THE COURSE OF THE WORK.

CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO

DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.

CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND

THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10%

OF THE CONTRACT PRICE

CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND

THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE

CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

A. CoH ESTIMATOR

B. CoH PROJECT MANAGER

C. DEPARTMENT HEAD (CUSTOMER)

D. CoH FACILITIES PROJ MANAGER

E. DEPARTMENT HEAD (GS)

[Signatures]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 1/20/2025 CMR NUMBER: 8

PROJECT: COH HPD CSI Building and Warehouse

OWNER: CITY OF HUNTSVILLE

ARCHITECT: Nola VanPeurseem Architects, PC

CONTRACTOR: PEARCE CONSTRUCTION COMPANY, INC.

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):

Mill and repave the balance of Fiber Street as shown on the attached from Wiregrass. This work must be done while paving is being completed at the main building. No separate mobilization included.

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$23,344.00

2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0

THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT

SUBMITTED BY:

A. CONTRACTOR

B. ARCHITECT

Bruce Mullin [Signature]

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: Contractor

OWNER'S CLASSIFICATION:

CONTRACT MODIFICATION DUE TO:

- VALUE ENGINEERING OR COST REDUCTION
CHANGES IN PROJECT SCOPE OF WORK
OWNER REQUESTED UPGRADE
UNFORESEEN CONDITIONS
TECHNICAL COORDINATION

THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

- MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

- A. CoH ESTIMATOR
B. CoH PROJECT MANAGER
C. DEPARTMENT HEAD (CUSTOMER)
D. CoH FACILITIES PROJ MANAGER
E. DEPARTMENT HEAD (GS)

[Signatures: Kyle Gillis, Bob Edilk - JR]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.