

"EXHIBIT B"

CITY OF HUNTSVILLE, ALABAMA

CONTRACT CHANGE ORDER

CHANGE ORDER NO. 2

DATE: 5/8/2026
TO: ARCO/Murray National Holdings Inc.
(Contractor)

PROJECT: Huntsville Ice Sports Center Expansion

TERMS: You are hereby authorized, subject to the provisions of your contract for this project, to make the following changes thereto in accordance with the attached Change Order Request and supporting documents and to

FURNISH the necessary labor, materials and equipment as described in CMR's 9 - 16. Detailed descriptions of the scopes, time and costs associated can be seen within each CMR.
(Description of work to be done or changes to be made)

TOTAL ADDITION OR DEDUCTION TO CONTRACT PRICE (NOTE: Numbers in parentheses are deductions).	
For this Change	\$721,140.97
ORIGINAL CONTRACT PRICE	\$44,653,101.00
Net total previous Change Orders	\$129,961.24
Previous revised Contract Price	<u>\$44,783,062.24</u>
This Change Order No. <u>2</u> ADD	\$721,140.97
Revised Contract Price this date	<u>\$45,504,203.21</u>

Extension of time resulting from this Change Order 16 additional calendar days for the Arena and 0 additional Calendar Days for Curling. (Indicate no. of calendar days).

The amount of this Change Order will be the responsibility of City of Huntsville.

This contract modification constitutes full and mutual accord and satisfaction for all time and all cost related to this change. By acceptance of this Contract Modification, the Contractor hereby agrees that the modification represents an equitable adjustment to the Contract, and further, agrees to waive all right to file any further claims or changes arising out of or as a result of this change, or the accumulation of executed Contract Modifications on this Contract.

The Contractor and Owner(s) hereby agree to the terms of this Change Order as contained herein.

CONSENT OF SURETY (Bond 108290428)

Travelers Casualty and Surety Company of America
(Company)

CONTRACTING PARTIES

ARCO/Murray National Holdings Inc.
(Contractor)

By DeAnna M. Maurer
(Authorized Representative) DeAnna M. Maurer,
Attorney-in-Fact



By [Signature]
(Authorized Representative)

RECOMMENDED

By [Signature]
(Design Engineer or Architect)
By [Signature]
(COH Facilities Project Manager)
By [Signature]
(Director of General Services)

CITY OF HUNTSVILLE, ALABAMA

By _____
(Its Mayor)
By _____
(President of City Council)
Date _____



Travelers Casualty and Surety Company of America
Travelers Casualty and Surety Company
St. Paul Fire and Marine Insurance Company


POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That Travelers Casualty and Surety Company of America, Travelers Casualty and Surety Company, and St. Paul Fire and Marine Insurance Company are corporations duly organized under the laws of the State of Connecticut (herein collectively called the "Companies"), and that the Companies do hereby make, constitute and appoint **DeAnna M Maurer** of **ST LOUIS**, **Missouri**, their true and lawful Attorney(s)-in-Fact to sign, execute, seal and acknowledge any and all bonds, recognizances, conditional undertakings and other writings obligatory in the nature thereof on behalf of the Companies in their business of guaranteeing the fidelity of persons, guaranteeing the performance of contracts and executing or guaranteeing bonds and undertakings required or permitted in any actions or proceedings allowed by law.

IN WITNESS WHEREOF, the Companies have caused this instrument to be signed, and their corporate seals to be hereto affixed, this **21st** day of **April**, **2021**.



State of Connecticut

By: 
 Robert L. Raney, Senior Vice President

City of Hartford ss.

On this the **21st** day of **April**, **2021**, before me personally appeared **Robert L. Raney**, who acknowledged himself to be the Senior Vice President of each of the Companies, and that he, as such, being authorized so to do, executed the foregoing instrument for the purposes therein contained by signing on behalf of said Companies by himself as a duly authorized officer.

IN WITNESS WHEREOF, I hereunto set my hand and official seal.

My Commission expires the **30th** day of **June**, **2026**




 Anna P. Nowik, Notary Public

This Power of Attorney is granted under and by the authority of the following resolutions adopted by the Boards of Directors of each of the Companies, which resolutions are now in full force and effect, reading as follows:

RESOLVED, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President, any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary may appoint Attorneys-in-Fact and Agents to act for and on behalf of the Company and may give such appointee such authority as his or her certificate of authority may prescribe to sign with the Company's name and seal with the Company's seal bonds, recognizances, contracts of indemnity, and other writings obligatory in the nature of a bond, recognizance, or conditional undertaking, and any of said officers or the Board of Directors at any time may remove any such appointee and revoke the power given him or her; and it is

FURTHER RESOLVED, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President may delegate all or any part of the foregoing authority to one or more officers or employees of this Company, provided that each such delegation is in writing and a copy thereof is filed in the office of the Secretary; and it is

FURTHER RESOLVED, that any bond, recognizance, contract of indemnity, or writing obligatory in the nature of a bond, recognizance, or conditional undertaking shall be valid and binding upon the Company when (a) signed by the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary and duly attested and sealed with the Company's seal by a Secretary or Assistant Secretary; or (b) duly executed (under seal, if required) by one or more Attorneys-in-Fact and Agents pursuant to the power prescribed in his or her certificate or their certificates of authority or by one or more Company officers pursuant to a written delegation of authority; and it is

FURTHER RESOLVED, that the signature of each of the following officers: President, any Executive Vice President, any Senior Vice President, any Vice President, any Assistant Vice President, any Secretary, any Assistant Secretary, and the seal of the Company may be affixed by facsimile to any Power of Attorney or to any certificate relating thereto appointing Resident Vice Presidents, Resident Assistant Secretaries or Attorneys-in-Fact for purposes only of executing and attesting bonds and undertakings and other writings obligatory in the nature thereof, and any such Power of Attorney or certificate bearing such facsimile signature or facsimile seal shall be valid and binding upon the Company and any such power so executed and certified by such facsimile signature and facsimile seal shall be valid and binding on the Company in the future with respect to any bond or understanding to which it is attached.

I, **Kevin E. Hughes**, the undersigned, Assistant Secretary of each of the Companies, do hereby certify that the above and foregoing is a true and correct copy of the Power of Attorney executed by said Companies, which remains in full force and effect.

Dated this **11th** day of **May** **2026**.




 Kevin E. Hughes, Assistant Secretary

To verify the authenticity of this Power of Attorney, please call us at 1-800-421-3880.
Please refer to the above-named Attorney(s)-in-Fact and the details of the bond to which this Power of Attorney is attached.

**ISC EXPANSION
ARCO MURRAY
CHANGE ORDER NO. 2 SUMMARY**

Original Contract Price	\$ 44,653,101.00
Net Total Previous Change Orders	\$ 129,961.24
Change Order No. 2	
<u>Description</u>	<u>Amount</u>
CMR No. 9R1 - Allowance reconciliation for undercut / backfill of unsuitable soils.	\$ 50,212.89
CMR No. 10 - Concrete and electrical scopes for two (2) sump pits.	\$ 7,885.32
CMR No. 11 - Credit for overhead scoreboard in Competition Arena.	\$ (1,370.12)
CMR No. 12 - Allowance reconciliation for undercut / backfill as directed by Amiri Eng.	\$ 8,582.53
CMR No. 13 - Electrical changes to support revised projector, screen, and lectern layout.	\$ 3,741.49
CMR No. 14 - Changes per revised detail K1/A511 at high arched roof rake.	\$ 3,540.28
CMR No. 15 - Expansion of Concession Areas and addition of a Pizza Kitchen.	\$ 651,656.21
CMR No. 16 - Plumbing revisions to replace the original trap primer system with trap guards.	\$ (3,107.63)
Total Change Order No. 2	<hr/> \$ 721,140.97
Revised Contract Price	<hr/> \$ 45,504,203.21

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 2/9/2026 CMR NUMBER: 9R1
PROJECT: Huntsville Ice Sports Center Arena and Curling Expansion
OWNER: City of Huntsville
ARCHITECT: ArcSpace Studio
CONTRACTOR: Arco Murray

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):

Allowance reconciliation of one area of undercut/backfill of unsuitable soils as directed by Amirir Engineering.

Location/quantities outlined in attached surveys and reports from Amiri Engineering.

This is for undercut and backfill activities through Nov 18, 2025

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$50,212.89
2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0
 THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT N/A

3. SUBMITTED BY:

- A. CONTRACTOR - Arco Murray
- B. ARCHITECT - ArcSpace Studio

[Signature]

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: Contractor

5. OWNER'S CLASSIFICATION:

- CONTRACT MODIFICATION DUE TO:
- VALUE ENGINEERING OR COST REDUCTION
 - CHANGES IN PROJECT SCOPE OF WORK
 - OWNER REQUESTED UPGRADE
 - UNFORESEEN CONDITIONS
 - TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

- MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
- CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
- EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
- CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
- CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
- CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

- A. CoH ESTIMATOR
- B. CoH PROJECT MANAGER
- C. DEPARTMENT HEAD (CUSTOMER)
- D. CoH FACILITIES PROJ MANAGER
- E. DEPARTMENT HEAD (GS)

[Signature]
[Signature]
[Signature]
[Signature]
[Signature]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

CONTRACT MODIFICATION REQUEST

DATE: 1/8/2026 CMR NUMBER: 10
 PROJECT: Huntsville Ice Sports Center Arena and Curling Expansion
 OWNER: City of Huntsville
 ARCHITECT: ArcSpace Studio
 CONTRACTOR: Arco Murray
 DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):
Concrete and Electrical scopes for two (2) added sump pits in ice pits.

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$7,885.32
 2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0
 THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT N/A
 3. SUBMITTED BY:
 A. CONTRACTOR - Arco Murray
 B. ARCHITECT - ArcSpace Studio D/B

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: _____
 5. OWNER'S CLASSIFICATION:

- CONTRACT MODIFICATION DUE TO:
 VALUE ENGINEERING OR COST REDUCTION
 CHANGES IN PROJECT SCOPE OF WORK
 OWNER REQUESTED UPGRADE
 UNFORESEEN CONDITIONS
 TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:
 MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
 CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
 EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
 CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:
 A. CoH ESTIMATOR
 B. CoH PROJECT MANAGER
 C. DEPARTMENT HEAD (CUSTOMER)
 D. CoH FACILITIES PROJ MANAGER
 E. DEPARTMENT HEAD (GS)

[Signature]
[Signature]
[Signature]
[Signature]
[Signature]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 2/2/2026 CMR NUMBER: 11
 PROJECT: Huntsville Ice Sports Center Arena and Curling Expansion
 OWNER: City of Huntsville
 ARCHITECT: ArcSpace Studio
 CONTRACTOR: ARCO/Murray

This CMR reflects a credit for the redesign of the overhead scoreboard on the Competition Arena side of the expansion. These changes include the removal of the base structure of the scoreboard, removal of four (4) non-illuminated signs, and the addition of corner wedge logos.

This CMR also includes the costs to supply 102 stadium seats in "gold" color. There is added manufacturing and labor costs with non uniform colors.

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): -\$1,370.12
 2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0
 THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT N/A

3. SUBMITTED BY:
 A. CONTRACTOR - ARCO/Murray
 B. ARCHITECT - ArcSpace Studio [Signature]

*****BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE*****

4. INITIATED BY: Architect

5. OWNER'S CLASSIFICATION:
 CONTRACT MODIFICATION DUE TO:
 VALUE ENGINEERING OR COST REDUCTION
 CHANGES IN PROJECT SCOPE OF WORK
 OWNER REQUESTED UPGRADE
 UNFORESEEN CONDITIONS
 TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

- MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
 CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
 EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
 CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

- A. CoH ESTIMATOR
 B. CoH PROJECT MANAGER
 C. DEPARTMENT HEAD (CUSTOMER)
 D. CoH FACILITIES PROJ MANAGER
 E. DEPARTMENT HEAD (GS)
- [Signatures]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 1/28/2026 CMR NUMBER: 12

PROJECT: Huntsville Ice Sports Center Arena and Curling Expansion

OWNER: City of Huntsville

ARCHITECT: ArcSpace Studio

CONTRACTOR: Arco Murray

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):

Allowance reconciliation of one area of undercut/backfill of unsuitable soils as directed by Amirir Engineering.

Location/quantities outlined in attached surveys and reports from Amiri Engineering.

This is for undercut and backfill activities through 12/31/2025.

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$8,582.53

2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0

THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT N/A

3. SUBMITTED BY:

A. CONTRACTOR - Arco Murray

B. ARCHITECT - ArcSpace Studio

OND

Handwritten signature in blue ink.

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: Architect

5. OWNER'S CLASSIFICATION:

CONTRACT MODIFICATION DUE TO:

- VALUE ENGINEERING OR COST REDUCTION
CHANGES IN PROJECT SCOPE OF WORK
OWNER REQUESTED UPGRADE
UNFORESEEN CONDITIONS
TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

- MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

- A. CoH ESTIMATOR
B. CoH PROJECT MANAGER
C. DEPARTMENT HEAD (CUSTOMER)
D. CoH FACILITIES PROJ MANAGER
E. DEPARTMENT HEAD (GS)

Handwritten signatures for each role listed in section 7.

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 3/2/2026 CMR NUMBER: 13
 PROJECT: Huntsville Ice Sports Center Arena and Curling Expansion
 OWNER: City of Huntsville
 ARCHITECT: ArcSpace Studio
 CONTRACTOR: ARCO/Murray

This change order covers electrical revisions to support the revised projector, screen, and lectern layout, including power and data to the correct locations. The scope includes adding a spare breaker for the projector and screen, clarifying and routing power to the lectern, and providing a new power/data floor box for the lectern as indicated on sheets E002C and E341. Additional work includes installing new power floor boxes for the projector and screen, with associated conduit and wiring to the lectern and data locations per revised sheets.

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$3,741.49
 2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0
 THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT N/A

3. SUBMITTED BY:
 A. CONTRACTOR - ARCO/Murray
 B. ARCHITECT - ArcSpace Studio

[Handwritten signature]

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: Architect

5. OWNER'S CLASSIFICATION:
 CONTRACT MODIFICATION DUE TO:
 VALUE ENGINEERING OR COST REDUCTION
 CHANGES IN PROJECT SCOPE OF WORK
 OWNER REQUESTED UPGRADE
 UNFORESEEN CONDITIONS
 TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:
 MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
 CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
 EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
 CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:
 A. CoH ESTIMATOR *[Signature]*
 B. CoH PROJECT MANAGER *[Signature]*
 C. DEPARTMENT HEAD (CUSTOMER) *Eithen Datsen Bour*
 D. CoH FACILITIES PROJ MANAGER *[Signature]*
 E. DEPARTMENT HEAD (GS) *Robt E. Will - JR.*

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

CONTRACT MODIFICATION REQUEST

DATE: 3/11/2026 CMR NUMBER: 14
PROJECT: Huntsville Ice Sports Center Arena and Curling Expansion
OWNER: City of Huntsville
ARCHITECT: ArcSpace Studio
CONTRACTOR: Arco Murray

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):

Revised detail K1/A511 at high arched roof rake. Change reduces amount of sheet metal in exchange for painted steel angle and additional EIFS comice material. Raise parapet 24" on two sides in order to provide screening for rooftop equipment (between rooms A105 and A106). Identify location of vertically grouted and reinforced cells, drill & epoxy #4 bars at each grouted cell using Hilti "HY 200-A V3" epoxy w/ 16" embed and provide new 8" deep bond beam w/ cont. #4 bar at top of wall.

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$3,540.28
2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0
 THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT N/A

3. SUBMITTED BY:

- A. CONTRACTOR - Arco Murray
- B. ARCHITECT - ArcSpace Studio

[Signature]

*****BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE*****

4. INITIATED BY: Architect

5. OWNER'S CLASSIFICATION:

- CONTRACT MODIFICATION DUE TO:
- VALUE ENGINEERING OR COST REDUCTION
 - CHANGES IN PROJECT SCOPE OF WORK
 - OWNER REQUESTED UPGRADE
 - UNFORESEEN CONDITIONS
 - TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

- MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
- CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
- EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
- CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
- CHANGE NOT CONTEMPLATED WIEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
- CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

- A. CoH ESTIMATOR
- B. CoH PROJECT MANAGER
- C. DEPARTMENT HEAD (CUSTOMER)
- D. CoH FACILITIES PROJ MANAGER
- E. DEPARTMENT HEAD (GS)

[Signature]
[Signature]
[Signature]
[Signature]
[Signature]

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 4/23/2026 CMR NUMBER: 15
 PROJECT: Huntsville Ice Sports Center Arena and Curling Expansion
 OWNER: City of Huntsville
 ARCHITECT: ArcSpace Studio
 CONTRACTOR: ARCO/Murray

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):

This CMR covers the expansion of the concession areas at the Arena mezzanine, the addition of a new pizza kitchen at the southern concession area, and the conversion of the existing ground-level storage room into a prep room per the drawings provided by ArcSpace attached. The work includes the installation of (2) new exterior grease traps on both the north and south sides of the Arena. In addition to the scope adjustments described above, this CMR incorporates the additional time required for the pizza kitchen work and related modifications, adding sixteen (16) calendar days to the overall project duration for the competition Arena. As a result, the total Contract Time for the Arena is revised to 515 calendar days, with a new substantial completion date of December 11, 2026. The Owner and Contractor agree that this CMR formally adjusts the Contract Time. The general conditions and requirements costs associated with this time extension will be captured in a subsequent CMR to be issued upon substantial completion of the competition Arena, at which time the Contract Price will be modified to reconcile to the agreed upon day for day general conditions cost.

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): \$651,656.21
 2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 16
 THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT N/A
 3. SUBMITTED BY:

- A. CONTRACTOR - ARCO/Murray
 B. ARCHITECT - ArcSpace Studio

[Signature]

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: OWNER

5. OWNER'S CLASSIFICATION:

- CONTRACT MODIFICATION DUE TO:
 VALUE ENGINEERING OR COST REDUCTION
 CHANGES IN PROJECT SCOPE OF WORK
 OWNER REQUESTED UPGRADE
 UNFORESEEN CONDITIONS
 TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

- MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.
 CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.
 EMERGENCIES ARISING DURING THE COURSE OF THE WORK.
 CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10% OF THE CONTRACT PRICE.
 CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

- A. CoH ESTIMATOR
 B. CoH PROJECT MANAGER
 C. DEPARTMENT HEAD (CUSTOMER)
 D. CoH FACILITIES PROJ MANAGER
 E. DEPARTMENT HEAD (GS)

[Signature]
[Signature]
[Signature]
[Signature]
[Signature]

***THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT

"EXHIBIT A"

UPDATED 10/07/2015

CONTRACT MODIFICATION REQUEST

DATE: 4/22/2026 CMR NUMBER: 16

PROJECT: Huntsville Ice Sports Center Arena and Curling Expansion

OWNER: City of Huntsville

ARCHITECT: ArcSpace Studio

CONTRACTOR: Arco Murray

DESCRIPTION OF CHANGE (BY GENERAL CONTRACTOR):

This change consolidates the plumbing revisions by removing the original trap primer systems in the arena and curling areas and replacing them with trap guards at the affected floor drains, while also updating the eyewash layout and equipment. The contractor will delete the electronic and mechanical trap primers, associated primer lines, valves, and hangers, and instead rely on trap guards to maintain trap seals at the floor drains. In parallel, new floor drains, underground piping, and vent connections will be installed to serve the eyewash stations, and the fixtures will be upgraded to combination eyewash/shower units complete with new PRVs and thermostatic mixing valves to meet the current specification. These revisions reduce concealed specialty components, simplify long-term maintenance, and incorporate the latest safety requirements for the eyewash stations, with material credits applied for the deleted primer systems, urinals, and original eyewash assemblies.

1. TOTAL COST (CONTRACTOR TO ATTACH DETAILED BREAKDOWN): -\$3,107.63

2. TIME EXTENSION IN CALENDAR DAYS (ATTACH JUSTIFICATION): 0

THIS CHANGE AFFECTS THE CRITICAL PATH OF THE PROJECT N/A

3. SUBMITTED BY:

A. CONTRACTOR - ARCO/Murray Eric Robinson

B. ARCHITECT - ArcSpace Studio

BOTTOM SECTION TO BE FILLED OUT BY CITY OF HUNTSVILLE REPRESENTATIVE

4. INITIATED BY: OWNER

5. OWNER'S CLASSIFICATION:

CONTRACT MODIFICATION DUE TO:

VALUE ENGINEERING OR COST REDUCTION

CHANGES IN PROJECT SCOPE OF WORK

OWNER REQUESTED UPGRADE

UNFORESEEN CONDITIONS

X TECHNICAL COORDINATION

6. THIS CHANGE IS SUBMITTED FOR REVIEW AND APPROVAL AND IS CLASSIFIED AS ONE OF THE FOLLOWING TYPES:

X MINOR CHANGE OF A MONETARY VALUE AND NOT REQUIRED FOR COMPETITIVE BIDDING.

CHANGES TO THE ORIGINAL CONTRACT NECESSITATED BY UNFORESEEABLE

CIRCUMSTANCES ARISING DURING THE COURSE OF THE WORK.

EMERGENCIES ARISING DURING THE COURSE OF THE WORK.

CHANGE FOR ALTERNATES PROVIDED FOR IN THE ORIGINAL BIDDING WHERE THERE IS NO

DIFFERENCE IN PRICE OF THE CHANGE FROM THE ORIGINAL BEST BID ON THE ALTERNATE.

CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND

THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND DOES NOT EXCEED 10%

OF THE CONTRACT PRICE.

CHANGE NOT CONTEMPLATED WHEN THE PLANS AND SPECIFICATIONS WERE PREPARED AND

THE PROJECT WAS BID AND WHICH IS IN THE PUBLIC INTEREST AND EXCEEDS 10% OF THE

CONTRACT PRICE AND CONSTITUTES EXTRAORDINARY CIRCUMSTANCES.

7. I HAVE REVIEWED, UNDERSTAND AND RECOMMEND THIS CHANGE WITH NO EXCEPTIONS:

A. CoH ESTIMATOR

B. CoH PROJECT MANAGER

C. DEPARTMENT HEAD (CUSTOMER) Ed Thompson Bourse

D. CoH FACILITIES PROJ MANAGER Chris Weil

E. DEPARTMENT HEAD (GS) Bob Ewitt, Jr.

THIS EXECUTED FORM DOES NOT CONSTITUTE A CHANGE ORDER. THIS DOCUMENT IS AN ACKNOWLEDGEMENT BY THESE DESIGNATED REPRESENTATIVES THAT THEY RECOMMEND TO THE CITY OF HUNTSVILLE'S CITY COUNCIL TO APPROVE THE CHANGE IN CONTRACT SUM, SCOPE AND OR TIME STATED HEREIN. THE CITY OF HUNTSVILLE'S CITY COUNCIL MUST APPROVE ALL CHANGE ORDERS.